

**GOVERNMENT OF TELANGANA
ABSTRACT**

RGPSA Grant – Medak Region – “Construction of Gram Panchayat Building at Jeedipally (V) of Toopran (M) in Medak District” – According Extension of Agreement Time up to 30.04.2017 without penalty – Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 274

Dated: 15-04-2017
Read the following:-

From the ENC, PR, Hyd, Lr.No.AEE1/DEEII/Medak/ RGPSA/EOAT/17,
dt.16.03.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time from 14.06.2016 to 30.04.2017 i.e. (321 days) for the work “Construction of Gram Panchayat Building at Jeedipally (V) of Toopran (M) in Medak District” under RGPSA Grant without imposing penalty as the delay is not attributed to Contractor due to handing over site.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH
CHIEF SECRETARY TO GOVERNMENT &
SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
Copy to:
The OSD to Minister (PR&RD).
SF/SC.

//FORWARD BY ORDER//

SECTION OFFICER